

**Proceedings of the Meeting with the Channel Partners for implementation of grid-connected rooftop solar power plant at residential / institutional / social sectors in Manipur (3<sup>rd</sup> Phase), held on 27-7-2019 at 11.30 am, in the office of MANIREDA, 2<sup>nd</sup> MR Gate, South Block, Imphal.**

List of participants is given as under:

Sl. No.	Name	Designation
1.	L. Manglem Singh	Director, MANIREDA
2.	Y. Kholchandra Singh	Joint Director, MANIREDA
3.	Babita Thangjam	Senior Scientific Officer, MANIREDA
4.	Agha Janab Khan	Scientific Officer, MANIREDA
5.	Jodhachandra Lourembam	Deputy Manager, MSPDCL
6.	Albert	M/s Triveni Solar Enterprises
7.	N. Romen Singh	M/s Achoubi Enterprises
8.	L. Muktamani Singh	M/s Shyama Enterprises
9.	A.K.Singh	M/s Swastik Enterprises
10.	Gupta Yumnam	M/s GY Enterprises
11.	T. Shyamsundar Singh	M/s Lanchenbi Enterprises
12.	Prakash Singh	M/s Better Power Services Pvt. Ltd.

First of all, Director, MANIREDA, welcomed all the members present in the Meeting and informed the new benchmark cost fixed by MNRE vide order dated 16<sup>th</sup> July 2019 that, for special category states which includes NE states, the new benchmark cost is changed from Rs. 60,000/- per kW to Rs. 59,000/- per kW for capacity range above 1 kW and upto 10 kW. All channel partners are to complete installation of the 3<sup>rd</sup> phase implementation of GCRTS and submit project completion report by 30<sup>th</sup> of November 2019 so that MANIREDA have enough time for entry to the SPIN portal of MNRE for all the consumers.

- Director, MANIREDA, further highlighted the programme of climate change action plans of UNDP by supporting 20 % of the total project cost in respect of institutional / community sectors in Manipur. He informed all channel partners to initiate field survey of the Institutions and community centers where installation of GCRTS can be applicable at the rooftop of the buildings which will also be helpful to the consumers, in respect of their beneficiaries' contribution.
- Each representative of the channel partners submitted their achievements so far completed during 3<sup>rd</sup> phase implementation of GCRTS and is given as under:


Sl. No.	Name of the firm	Achievement in kWp
1.	M/s Triveni Solar Enterprises	73
2.	M/s Achoubi Enterprises	40
3.	M/s Shyama Enterprises	103
4.	M/s Swastik Enterprises	56

5.	M/s GY Enterprises	28
6.	M/s Lanchenbi Enterprises	210
7.	M/s Better Power Services Pvt. Ltd.	28
	Total	538

4. Discussion was held on MNRE new benchmark cost issued vide order dated 16<sup>th</sup> July 2019 and Director informed to all channel partners that for those consumers whose work orders already placed and installation is in progress before 16<sup>th</sup> July 2019 shall be considered for MNRE benchmark rates of 2018-19. And the rest will be considered with the new benchmark cost for 2019-20.

Since the project timeframe for 3 MW capacity to MANIREDA ends on 20<sup>th</sup> Dec., 2019, all channel partners are to submit project completion report latest by 30<sup>th</sup> of November 2019 in order to complete all compilation work and SPIN entry to MNRE's portal for all the consumers.

The meeting ended with thanks to the Chair.


  
(L. Manglem Singh),  
Director, MANIREDA.

No.62/03-II/2018/RT(Pvt.)/Firms/MANIREDA:

Dated: 29/07/2019

Copy to:

1. The Member Secretary, MANIREDA.  
- For information
2. All Channel Partners of GCRTS(MANIREDA).
3. Guard file.

  
(L. Manglem Singh)  
Director, MANIREDA